

T.U.G. Agreement

ORANGE	Job Address	
	Subdivision Name Lot Block Number	
GOVERNMENT F L O R I D A		
I,		
(Contractor's Name & Lic	cense Number
program requirements and fully agr panels without specific written perm	ree to comply with thos ission from the Building	y Division's T.U.G. program. I have read and understand the se requirements. I agree not energize any additional circuits or Safety Division. I further understand that any violations of these pation in this program and possible disciplinary action against my
Energy, and/or Orange County, its expenses, (including but not limited dispute resolution costs) arising out	officers, directors, and to fees and charges of a of or resulting from the or to perform consistent	d harmless the Orlando Utilities Commission (OUC), Progress employees from and against all claims, damages, losses, and attorneys or other professionals and court and arbitration or other failure by Contractor or any person or organization directly or with this program or damage to property due to the negligence or
Print Name of Contractor		Print Name of Electrical Contractor
Contractor License Number		Contractor License Number
Signature of Contractor		Signature of Electrical Contractor
Acknowledged before me this	day of 20	Acknowledged before me this day of 20
by		by
who is personally known to me /who produce	d:	who is personally known to me/who produced:
as identification and who did not take oath.		as identification and who did not take oath.
State of		State of
County of		County of
Notary Public Signature		Notary Public Signature
Seal		Seal

TUG: TEMPORARY UNDER GROUND

PROGRAM REQUIREMENTS

<u>What is TUG?</u> Permission to install a meter connection intended as a future permanent service to a residential concrete block structure after the lintel or tie beam passes inspection. This eliminates the need for temporary poles on sites and also allows for future connection of permanent power after passing the pre-power approval inspection and subsequently obtaining the structure's Certificate of Occupancy after a final electrical inspection.

<u>How do we participate?</u> The main building contractor must indicate at the time of permitting his or her desire to participate and sign a written agreement to follow certain guidelines. It is then up to the contractor to make prior arrangements with the power company, provide the power company with a copy of the TUG agreement from the Building Safety Division, and follow their guidelines to initiate the process.

If I already applied for my permit, can I still participate in the program? You can still participate provided that you have not already had a temporary pole installed, inspected, and energized, and that you submit a signed TUG Agreement to the Building Safety Division and comply with all other requirements of the program.

When can I call for Inspection? Once the block wall is in place and the lintel poured and passed inspection, the electrical contractor will permanently install the specified meter can along with the exterior main service disconnect panel. Receptacles that are needed for construction, either 120 volts and/or 240 volts must be installed either next to or below the service panel. You will then call the Building Safety Division for a "TUG Service Inspection" (when passed, an inspection sticker will be placed on the meter can). When the Building Safety Division has released the inspection to the power company, the general contractor must notify the power company when the service lateral has been installed.

<u>What are the program limitations?</u> Any and all damage to the meter and panel will be the contractor's responsibility to repair. No other circuits or panels will be energized until the Building Safety Division performs a pre-power service inspection approval.

What is needed to energize the entire building? The building must have passed the electrical roughin inspection. All panels, feeder conductors, and branch circuit conductors (except for service feeder conductors to the load side main service disconnect) must be connected to equipment or terminated in a safe manner. The building's electrical system must be completed and ready for a final electrical inspection. You would then call for a pre-power from tug inspection. When approved by the inspector, a sticker will be placed in the front of the inside panel cover of the service panel. The electrical contractor would then terminate the service entrance conductors on the load side of the main breaker in the service panel and energize the entire building's electrical system.

When may we occupy the building? The building is fully energized prior to the issuance of a Certificate of Occupancy in order to allow the contractor to hot check all electrical work and to check all systems. You still must call for your final inspections and be issued a C.O. prior to any occupancy of the building. The contractor must have the billing changed to the owner's name.